



February 19, 2016 / 10 Adar 5776

BOT Construction Update - Friday

More good weather and more good progress.

The work inside continued apace. It was exciting to see the rough work (AC ducts, electric) being done in our new education and administrative staff offices. Even more exciting was seeing the start and finish of one of our outdoor play area surfaces. It may have been for our smallest outdoor play area but it was a lot of hand work and the contractor did a great job. They first laid down an under layer and then the next day a top layer with color and it looks great. The kids get to play on it first thing next week.

The cement trucks were again delivering load to fill in the last of the cutouts in the floors for the rough plumbing. We also poured a small roof over what will be the new school and business entrance.

And we had delivered the first supplies for our new roof.

FYI - Next Friday we will close our administrative offices at noon to allow us to pack because the following Tuesday, March 1st, we are moving our administrative offices to the 2nd floor of the new building. We will be up and running there on Wednesday, March 2nd. Please bear with us till that Wednesday morning.

Because of my packing for the move this update may not go out next Friday. If that happens know that I will still be taking pictures and will update you the following Friday, March 4th.

Shabbat Shalom,
Howard

Here are our new Education and Administration offices, minus interior walls - or lights, or furniture, or windows, or doors, or . . . or . . . or!
It still looks great to me. ;)



A view from the courtyard of the offices.



The cement mixer delivering the next load and we're pumping it in.



The newly poured roof over what will be the school and business entrance.



The base layer of Poured in Place outdoor play surface going on.



Top layer going on.



Our first finished outdoor play surface.



Roofing material being delivered.

